WELLSENSE · DESIGN DECISION RECORD

WellSense TRL 2 review decisions

Design Molecule Lab · designmolecule.com

DOCUMENT CONTROL

Document ID	WLS-DDR-001	Version	0.3
Status	Draft	Date	2026-10-02
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/wellsense		
Source	docs/decisions/0001-trl2-review-decisions.md @ 9c67a3d		

REVISION HISTORY

Version	Date	Author	Change
0.3	2026-10-02	Amish Chadha	O1 and O2 recorded as decided by Amish on 2026-10-02
0.2	2026-09-25	Amish Chadha	Recommendations accepted by Amish (DDR-002)
0.1	2026-09-25	Amish Chadha	Record the TRL 2 review recommendations adopted for TRL 3 work under Amish's 2026-09-25 instruction, and the items that remain open

0001: TRL 2 review decisions

- **Date:** 2026-09-25
- **Status:** accepted for D1 to D8. On 2026-09-25 Amish accepted all recommendations, so items D1 to D8 are "Decided by Amish, 2026-09-25: go with recommendation" (see WLS-DDR-002). Items O1 and O2 carried no recommendation on 2026-09-25; Amish decided both on 2026-10-02 (WLS-DEC-001).

Context

The TRL 2 review note (`docs/REVIEW.md`, session 2026-09-25, /populate) listed nine items as "Proposed, awaiting Amish", and the design precis WLS-PRC-001 v0.2 listed five key design choices, all marked proposed. On 2026-09-25 Amish asked for this batch of Design Molecule repos to be taken through the usual process with the instruction "you know the drill, nothing gets past TRL 3". He has not reviewed this repo's items one by one. Every item that carried a recommendation is therefore adopted as recommended for TRL 3 work, open for his review. Items without a recommendation stay open. At v0.1 nothing here was recorded as decided by Amish; he accepted the recommendations later the same day (WLS-DDR-002).

Options considered

The options for each item are those listed in `docs/REVIEW.md` (session 2026-09-25, /populate) and in WLS-PRC-001 v0.2, Key design choices.

Decision

Table 1. Items decided (adopted for TRL 3 work, then accepted by Amish on 2026-09-25).

#	Item	Adopted recommendation	Status
D1	Budget treatment of FieldNode (review item 1)	Option (a): the FieldNode core is costed in the FieldNode repo, and `budget_usd` covers the WellSense parts only; the complete logger cost is stated alongside. The figure itself was raised from $180 to $190 under WLS-DDR-002.	Decided by Amish, 2026-09-25: go with recommendation
D2	Sensor type (review item 2; precis choice 1)	Option A: vented (gauge) 4 to 20 mA transducer for the first build; option B, a sealed absolute sensor with RS-485 and surface barometric compensation, kept as a variant	Decided by Amish, 2026-09-25: go with recommendation
D3	Range (review item 3)	0 to 10 m of water; 0 to 20 m kept as a variant for wells with large pumping drawdown	Decided by Amish, 2026-09-25: go with recommendation
D4	Access tube (review item 4; precis choice 2)	Own access tube wherever a pump or riser shares the casing; probe hung freely where there is no pump	Decided by Amish, 2026-09-25: go with recommendation
D5	Default interval (review item 5)	15 min, with 1 min during pumping tests	Decided by Amish, 2026-09-25: go with recommendation
D6	Manual tape check (review item 6; precis choice 4)	Tape datum at installation and a tape check each quarter as part of the method, with one shared tape per community or partner	Decided by Amish, 2026-09-25: go with recommendation
D7	Data ownership (review item 7; precis choice 5)	Levels, time and well ID only; the hosting community controls sharing; CSV export	Decided by Amish, 2026-09-25: go with recommendation
D8	FieldNode as the core (precis choice 3)	Reuse the lab's shared FieldNode core for enclosure, power, radio and storage; WellSense designs only the well side and the interface	Decided by Amish, 2026-09-25: go with recommendation

No rewording of the pitch or problem line was recommended at TRL 2, so both stay as they are in `project.yaml` and `README.md`.

Table 2. Items left open on 2026-09-25, decided by Amish on 2026-10-02 (WLS-DEC-001).

#	Item	Status
O1	First partner and region for co-design (an Indian farmer group, an African handpump programme or a US groundwater agency). No preference stated and no recommendation made on 2026-09-25.	Decided by Amish, 2026-10-02: a participatory groundwater management group in India that works with farmer groups on shared aquifers; the first candidate to approach is ACWADAM in Pune, with its well sizes setting the design well and the FieldNode core at its sites on the IN865 band
O2	Battery-only FieldNode variant without the panel (review item 9). Raised for discussion with the FieldNode project, with no recommendation to adopt; the baseline keeps the standard FieldNode core.	Decided by Amish, 2026-10-02: the standard FieldNode core with its panel is kept; no battery-only variant is asked of FieldNode until a site shows the panel cannot be placed

Consequences

- `project.yaml` : only the TRL fields and the evidence list change. `budget_usd` stays at $180, and the pitch and problem are unchanged.
- WLS-PRB-001, WLS-PRC-001 and WLS-REQ-001 are revised to v0.3. The design choices in the precis are no longer described as "proposed"; they are adopted for TRL 3 work pending Amish's review.
- Requirement R12 is restated under D1 as the WellSense parts per well at the 30 m design case, with the FieldNode core costed in the FieldNode repo (FND-CAL-001, $126.00). R1 names the 0 to 10 m range (D3) with the 0 to 20 m variant, and R6 states that 1 min readings are logged and sent in batches (D5). No other target changes.
- The TRL 3 calculations (WLS-CAL-001) made detail choices within D2 that Amish should see: the FieldNode 12 V rail cannot drive the current loop through a 150 Ω shunt to the transducer's 12 V minimum, so the interface board gains a 12 to 24 V boost and a 3.3 V regulator; the transducer is specified in the 0.25 % class, since the 0.5 % class cannot reach R4 even after calibration; and calibration is two-point, by lifting the probe a measured 1 m in its tube. Within D8, the post is lengthened so the FieldNode core sits at its 1.75 m mounting height (FND-DDR-001, D11), and a footing concrete line is added to the BOM.
- The calculations also raise new items that need Amish's decision (cost over $180 at 30 m, access tube bore, surface cable protection, hot-site temperature rating, pumping-test airtime). They are listed in `docs/REVIEW.md` as proposed and are not decided by this record.
- TRL 4 is on hold by Amish's instruction. Nothing in this record authorizes building or testing.